



Office of Planning, Design, and Construction

CONSTRUCTION ACTIVITY NOTICE

Public Parking Lot Reconfiguration

July 6, 2018

Public Parking Lot at the base of Spring Street.

This correspondence provides an update for the reconfiguration of the Public Parking Lot.

Work Activities: Construction Update:

Impact to Adjacencies:

- Pre-cast/granite curb installation is finishing up and placement of concrete sidewalks is continuing throughout the entire parking lot area. The new parking lot lights have been installed and are operational. Landscaping is scheduled to begin July 16 or July 23 (weather dependent).
- To accommodate the landscaping, there may be the need to block off a few spaces from time to time, but it will be temporary and limited.
- Some might have noticed parking spaces being blocked off Thursday night and all day Friday in the northeast corner – this is for the Farmers' Market and is being coordinated with the WPD.
- Drainage work is also occurring in the area of Doughty House and The Knolls. Traffic is being detoured through the Health Center Parking Lot. This work should be completed in the next two weeks.
- Noise/disturbances associated with construction (back up alarms, excavations, dust, mud and trucks) should be expected.
- Additional signage and police details will be on hand as needed.
- Further circulation of this document would be greatly appreciated.
- Thank you in advance for your patience.

If you have any questions or concerns, please contact:

**Jason Moran
Sr. Project Manager
Williams College
(413) 597-4527
Jmoran2@williams.edu**